CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Bathroom 3	2	4.60				1.50	13.80	
	1	4.60				0.20	0.92	
	3	1.40				1.50	6.30	
	1	1.40				0.08	0.11	
	1	1.30				0.08	0.10	
	4	0.30				3.45	4.14	
Column	14	0.075				3.00	3.15	
	4	2.10					25.98	
Deduction								
W	-3.0	2.40				1.80	-12.96	
	-3.0	1.50				1.80	-8.10	
V	-2.0	0.60				0.60	-0.72	
	-0.5	0.60				0.90	-0.27	
	-4.0	1.00				2.10	-8.40	
C Gate	-0.5	3.00				3.40	-5.10	
						Total Qty Work Done	1008.65	Sqm
						Qty Payable in this bill	1008.65	Sqm

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ ವಿಭಾಗ-1
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)
27/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: **81**

Item Name: Providing 15mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(internal) - First Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		First Floor						
Beams	2	5.00				0.45	4.50	
	2	10.60				0.45	9.54	
	2	1.90				0.45	1.71	
	2	16.90				0.45	15.21	
	2	16.20				0.45	14.58	
	2	9.35				0.30	5.61	
	2	7.95				0.45	7.16	
	2	9.20				0.45	8.28	
	2	2.65				0.30	1.59	
	1	17.30				3.45	59.69	
	1	11.05				0.45	4.97	
	2	4.30				0.30	2.58	
	2	18.86				3.45	130.13	
	2	21.80				3.45	19.62	
	1	2.45				3.45	8.45	
	1	1.55				3.45	5.35	
	1	6.40				3.45	22.08	
	1	10.40				3.45	35.88	
	1	10.50				3.45	36.23	
	1	25.90				3.25	84.18	
Bathroom	2	2.25				1.50	6.75	
	1	2.25				0.08	0.17	
	2	2.60				1.50	7.80	
	1	2.60				0.08	0.20	
	2	1.30				1.50	3.90	
	8	0.60				1.50	7.20	

Scanned with CamScanner

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Bathroom 2	2	2.40				1.50	7.20	
	1	2.40				0.30	0.72	
	2	3.90				1.50	11.70	
	1	3.90				0.08	0.29	
Bathroom 3	2	4.60				1.50	13.80	
	1	4.60				0.20	0.92	
	3	1.40				1.50	6.30	
	1	1.40				0.08	0.11	
	1	1.30				0.08	0.10	
	4	0.30				3.45	4.14	
Column	28	0.075				3.00	6.30	
	5	2.10				3.45	36.23	
	8	0.45				3.45	12.42	
Duct	2	2.50				3.45	17.25	
Deduction								
W	-1.0	2.40				1.80	-4.32	
	-3.0	1.50				1.80	-8.10	
V	-2.0	0.60				0.60	-0.72	
	-1.0	0.60				0.90	-0.54	
	-3.5	1.00				2.10	-7.35	
RS	-0.5	2.40				2.85	-3.42	
	-2.0	3.00				2.85	-17.10	
						Total Qty Work Done	**579.26**	**Sqm**
						Qty Payable in this bill	**579.26**	**Sqm**

Contractor Representative

Consultant Representative

CONSULTANTS ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)
27/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: **82**

Item Name: Providing 15mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(internal) - Second Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Secound Floor						
Beams	2	5.00				0.45	4.50	
	2	10.60				0.45	9.54	
	2	1.90				0.45	1.71	
	2	16.90				0.45	15.21	
	2	16.20				0.45	14.58	
	2	9.35				0.30	5.61	
	2	7.95				0.45	7.16	
	2	9.20				0.45	8.28	
	2	2.65				0.30	1.59	
	1	17.30				3.45	59.69	
	1	11.05				0.45	4.97	
	2	4.30				0.30	2.58	
	2	18.86				3.45	130.13	
	2	21.80				0.45	19.62	
	1	2.45				3.45	8.45	
	1	1.55				3.45	5.35	
	1	6.40				3.45	22.08	
	1	10.40				3.45	35.88	
	1	10.50				3.45	36.23	
	1	25.90				3.25	84.18	
Bathroom	2	2.25				1.50	6.75	
	1	2.25				0.08	0.17	
	2	2.60				1.50	7.80	
	1	2.60				0.08	0.20	
	2	1.30				1.50	3.90	
	8	0.60				1.50	7.20	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Bathroom 2	2	2.40				1.50	7.20	
	1	2.40				0.30	0.72	
	2	3.90				1.50	11.70	
	1	3.90				0.08	0.29	
Bathroom 3	2	4.60				1.50	13.80	
	1	4.60				0.20	0.92	
	3	1.40				1.50	6.30	
	1	1.40				0.08	0.11	
	1	1.30				0.08	0.10	
	4	0.30				3.45	4.14	
Column	28	0.075				3.45	6.30	
	5	2.10				3.45	36.23	
	8	0.45				3.45	12.42	
Duct	2	2.50				3.45	17.25	
Deduction								
W	-1.5	2.40				1.80	-6.48	
	-3.0	1.50				1.80	-8.10	
V	-2.0	0.60				0.60	-0.72	
	-1.0	0.60				0.90	-0.54	
	-3.5	1.00				2.10	-7.35	
RS	-0.5	2.40				2.85	-3.42	
	-1.5	3.00				2.85	-12.83	
						Total Qty Work Done	**581.38**	**Sqm**
						Qty Payable in this bill	**581.38**	**Sqm**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿಬಿಎಂಪಿ, ಆರ್.ಆರ್.ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Consultant Representative

Assistant Engineer
RR Nagar (Project)

27/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: **83**

Item Name: Providing 15mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(internal) - Third Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Secound Floor						
Beams	2	5.00				0.45	4.50	
	2	10.60				0.45	9.54	
	2	1.90				0.45	1.71	
	2	16.90				0.45	15.21	
	2	16.20				0.45	14.58	
	2	9.35				0.30	5.61	
	2	7.95				0.45	7.16	
	2	9.20				0.45	8.28	
	2	2.65				0.30	1.59	
	1	17.30				3.45	59.69	
	1	11.05				0.45	4.97	
	2	4.30				0.45	2.58	
	2	18.86				3.45	130.13	
	2	21.80				0.45	19.62	
	1	2.45				3.45	8.45	
	1	1.55				3.45	5.35	
	1	6.40				3.45	22.08	
	1	10.40				3.45	35.88	
	1	10.50				3.45	36.23	
	1	25.90				3.25	84.18	
Bathroom	2	2.25				1.50	6.75	
	1	2.25				0.08	0.17	
	2	2.60				1.50	7.80	
	1	2.60				0.08	0.20	
	2	1.30				1.50	3.90	
	8	0.60				1.50	7.20	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-೧.೧
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Bathroom 2	2	2.40				1.50	7.20	
	1	2.40				0.30	0.72	
	2	3.90				1.50	11.70	
	1	3.90				0.08	0.29	
Bathroom 3	2	4.60				1.50	13.80	
	1	4.60				0.20	0.92	
	3	1.40				1.50	6.30	
	1	1.40				0.08	0.11	
	1	1.30				0.08	0.10	
	4	0.30				3.45	4.14	
Column	28	0.075				3.00	6.30	
	5	2.10				3.45	36.23	
	8	0.45				3.45	12.42	
Duct	2	2.50				3.45	17.25	
Deduction								
W	-1.5	2.40				1.80	-6.48	
	-3.0	1.50				1.80	-8.10	
V	-2.0	0.60				0.60	-0.72	
	-0.5	0.60				0.90	-0.27	
	-4.0	1.00				2.10	-8.40	
RS	-0.5	2.40				2.85	-3.42	
	-1.5	3.00				2.85	-12.83	
						Total Qty Work Done	580.60	Sqm
						Qty Payable in this bill	580.60	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

27/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: **85**

Item Name: Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Ground floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Basement						
	1	8.50	-	-	18.10	-	153.85	
	1	5.10	-	-	4.30	-	21.93	
	1	5.90	-	-	11.20	-	66.08	
	1	6.10	-	-	5.85	-	35.69	
	1	10.00				-	10.00	
	1	12.38				-	12.38	
	1	26.56				-	26.56	
Beam Bottom								
	1	5.00	-	-	0.30	-	1.50	
	1	10.60	-	-	0.30	-	3.18	
	1	16.90	-	-	0.30	-	5.07	
	1	16.20	-	-	0.30	-	4.86	
	1	9.35	-	-	0.30	-	2.81	
	1	7.95	-	-	0.30	-	2.39	
	1	9.20	-	-	0.30	-	2.76	
	1	2.65	-	-	0.30	-	0.80	
	1	3.45	-	-	0.30	-	1.04	
	1	11.05	-	-	0.30	-	3.32	
	1	4.30	-	-	0.30	-	1.29	
	1	18.86	-	-	0.30	-	5.66	
	1	4.20	-	-	0.30	-	1.26	
	1	21.80	-	-	0.30	-	6.54	
	1	3.40	-	-	0.30	-	1.02	
	1	1.35	-	-	0.30	-	0.41	
		Ground Floor						
	1	8.50	-	-	18.10	-	153.85	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃ.ಬ.ಮ.ಪಾ. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಪಿಹೆಚ್ ಬೆಂಗಳೂರು ಪಶ್ಚಿಮನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	1	5.10	-	-	4.30	-	21.93	
	1	5.90	-	-	11.20	-	66.08	
	1	6.10	-	-	5.85	-	35.69	
	1	17.30	-	-	1.20	-	20.76	
Front	1	4.50	-	-	6.90	-	31.05	
Bathroom 1	1	2.40	-	-	2.60	-	6.24	
Bathroom 2	1	2.40	-	-	3.90	-	9.36	
Bathroom 3	1	4.60	-	-	2.50	-	11.50	
	1	10.00				-	10.00	
	1	12.38				-	12.38	
	1	26.56				-	26.56	
allround Slab Projection	1	42.30	-	-	0.23	-	9.73	
Beam Bottom								
	1	5.00	-	-	0.30	-	1.50	
	1	10.60	-	-	0.30	-	3.18	
	1	16.90	-	-	0.30	-	5.07	
	1	16.20	-	-	0.30	-	4.86	
	1	9.35	-	-	0.30	-	2.81	
	1	7.95	-	-	0.30	-	2.39	
	1	9.20	-	-	0.30	-	2.76	
	1	2.65	-	-	0.30	-	0.80	
	1	3.45	-	-	0.30	-	1.04	
	1	11.05	-	-	0.30	-	3.32	
	1	4.30	-	-	0.30	-	1.29	
	1	18.86	-	-	0.30	-	5.66	
	1	4.20	-	-	0.30	-	1.26	
	1	21.80	-	-	0.30	-	6.54	
	1	3.40	-	-	0.30	-	1.02	
	1	1.35	-	-	0.30	-	0.41	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	1	17.30	-	-	0.30	-	5.19	
Total Qty Work Done							834.55	Sqm
Qty Payable in this bill							834.55	Sqm

834.55

Contractor Representative

Consultant Representative

CIVIL ★ ENGINEERS QUALITY CONSULTANTS

Assistant Engineer
RR Nagar (Project)

28/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: **86**

Item Name: Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - First floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		First Floor						
	1	8.50	-	-	18.10	-	153.85	
	1	5.10	-	-	4.30	-	21.93	
	1	5.90	-	-	11.20	-	66.08	
	1	6.10	-	-	5.85	-	35.69	
	1	17.30	-	-	1.20	-	20.76	
Front	1	4.50	-	-	6.90	-	31.05	
Bathroom 1	1	2.40	-	-	2.60	-	6.24	
Bathroom 2	1	2.40	-	-	3.90	-	9.36	
Bathroom 3	1	4.60	-	-	2.50	-	11.50	
	1	10.00				-	10.00	
	1	12.38				-	12.38	
	1	26.56				-	26.56	
allround Slab Projection	1	42.30	-	-	0.23	-	9.73	
Beam Bottom								
	1	5.00	-	-	0.30	-	1.50	
	1	10.60	-	-	0.30	-	3.18	
	1	16.90	-	-	0.30	-	5.07	
	1	16.20	-	-	0.30	-	4.86	
	1	9.35	-	-	0.30	-	2.81	
	1	7.95	-	-	0.30	-	2.39	
	1	9.20	-	-	0.30	-	2.76	
	1	2.65	-	-	0.30	-	0.80	
	1	3.45	-	-	0.30	-	1.04	
	1	11.05	-	-	0.30	-	3.32	
	1	4.30	-	-	0.30	-	1.29	
	1	18.86	-	-	0.30	-	5.66	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ವಲಯದ ಕಛೇರಿ-ವಿಜಿ-01
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	1	4.20	-	-	0.30	-	1.26	
	1	21.80	-	-	0.30	-	6.54	
	1	3.40	-	-	0.30	-	1.02	
	1	1.35	-	-	0.30	-	0.41	
	1	17.30	-	-	0.30	-	5.19	
Total Qty Work Done							484.19	Sqm
Qty Payable in this bill							484.19	Sqm

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-೧
ಪ್ರಸ್ತುತ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಯೋಜನೆಗಳ ಪಾಲಿಕೆ

484.19

N. Purushotham

Contractor Representative

Consultant Representative

B. K. Ramakrishna 24/6

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner